

NSBS Physical Progress Summary as at 30-11-2019 in North Central Province

PROJECT	Activity	Started Activities	0-25 % Tasks Completed	26-50 % Tasks Completed	51-75 % Tasks Completed	76-100 % Tasks Completed	No of Task Completed
A	Class room & Other Buildings (5 Mn)	28	2	3	1		22
	Teachers Quarters (6 Mn)	19		1		1	17
	Principals' Quarters (5 Mn)	25		1	3		21
	Cafeteria (5 Mn)	7	1		1	1	4
	Sports Complex - Phase 1 (16 Mn)	3	2		1		
	Junior Secondary Laboratory (15 Mn)	7	1			1	5
	Aesthetic Units - Type 1 (30 Mn)	2			1		1
	Aesthetic Units - Type 2 (14 Mn)	3					3
	Developmen of School Plant for safe environment (2 Mn) (minor repairs)	37		1	2	4	30
	Major Repairs (9.5 Mn)	39	2	1	2	5	29
B	Primary Learning Resource Centre - Single Storied (10 Mn)	38		2	2		34
	Junior Secondary Laboratory (15 Mn)2	30		1	2	5	22
	Technical Building (15 Mn)	29		1	3	5	20
	Developmen of School Plant for safe environment (2 Mn)	74	3	1	2	4	64
C	Class room & Other Buildings (4 Mn)	7			1		6
	Development of School Plant for safe environment (5 Mn)	56	1	1	3	4	47
D	Primary Learning Resource Centre - Single Storied Buildings	16	1		1	2	12
	Primary Learning Resource Centre - Double Storied Buildings	12		3	1	2	6
	Primary School Development (Minor epairs)	351	30	5	7	21	288
E	Providing Teacher Quarters	10			1	3	6
F	Providing Sanitary Facilities	330	33		2	4	291
	Providing Water Facilities	76	75				1
G	Providing Electricity	812	343	46	1		422
H	Upgrading Estate Schools to Secondary Level - New Construction	0					
	Upgrading Estate Schools to Secondary Level - Repairs	0					
J	New Construction- Dental Health Facilities	3					3
	Renovation - Dental Health Facilities	6	6				
	Total	2020	500	67	37	62	1354