

NSBS Physical Progress Summary as at 30-11-2019 in Northern Province

PROJECT	Activity	Started Activities	0-25 % Tasks Completed	26-50 % Tasks Completed	51-75 % Tasks Completed	76-100 % Tasks Completed	No of Task Completed
A	Class room & Other Buildings (5 Mn)	23	3	2	2	4	12
	Teachers Quarters (6 Mn)	14		1	2		11
	Principals' Quarters (5 Mn)	26	1	1	1	1	22
	Cafeteria (5 Mn)	12	2			1	9
	Sports Complex - Phase 1 (16 Mn)	0					
	Junior Secondary Laboratory (15 Mn)	7	1			1	5
	Aesthetic Units - Type 1 (30 Mn)	0					
	Aesthetic Units - Type 2 (14 Mn)	0					
	Developmen of School Plant for safe environment (2 Mn) (minor repairs)	51					51
	Major Repairs (9.5 Mn)	34	6	2	2	4	20
B	Primary Learning Resource Centre - Single Storied (10 Mn) (2Terminated)	31	1	5		1	24
	Junior Secondary Laboratory (15 Mn)2	9			2	2	5
	Technical Building (15 Mn)	17		2	2	9	4
	Developmen of School Plant for safe environment (2 Mn)	72					72
C	Class room & Other Buildings (4 Mn)	7	4	1			2
	Development of School Plant for safe environment (5 Mn)	8					8
D	Primary Learning Resource Centre - Single Storied Buildings	0					
	Primary Learning Resource Centre - Double Storied Buildings	21	6	1	2	3	9
	Primary School Development (Minor epairs) (14 Cancelled)	454	17				437
E	Providing Teacher Quarters	0					
F	Providing Sanitary Facilities (5 Cancelled)	470	10	23	68	116	253
	Providing Water Facilities (1 Cancelled)	59	2	5	15	11	26
G	Providing Electricity (13 Cancelled)	122	37	22	3	6	54
H	Upgrading Estate Schools to Secondary Level - New Construction	0					
	Upgrading Estate Schools to Secondary Level - Repairs	0					
J	New Construction- Dental Health Facilities	2	1		1		
	Renovation - Dental Health Facilities	18	3	4	1	4	6
	Total	1457	94	69	101	163	1030