

NSBS Physical Progress Summary as at 31-05-2020 in Central Province

PROJECT	Activity	Started Activities	0-25 % Tasks Completed	26-50 % Tasks Completed	51-75 % Tasks Completed	76-99 % Tasks Completed	No of Task Completed
A	Class room & Other Buildings (5 Mn)	30	1	2	2	4	21
	Teachers Quarters (6 Mn)	17			2	2	13
	Principals' Quarters (5 Mn)	27			1	3	23
	Cafeteria (5 Mn)	4					4
	Sports Complex - Phase 1 (16 Mn)	0					
	Junior Secondary Laboratary (15 Mn)	8			2	3	3
	Aesthetic Units - Type 1 (30 Mn)	5			1	2	2
	Aesthetic Units - Type 2 (14 Mn)	1					1
	Developmen of School Plant for safe environment (2 Mn) (minor repairs) (3 Cancelled)	50	2	2	2	2	42
	Major Repairs (9.5 Mn) (1 Cancelled)	4					4
B	Primary Learning Resource Centre - Single Storied (10 Mn)	61	2	5	5	8	41
	Junior Secondary Laboratary (15 Mn)2	17	2	3	5	3	4
	Technical Building (15 Mn)	24		4	8	5	7
	Developmen of School Plant for safe environment (2 Mn) (7 Cancelled)	154	7	1	4	10	132
C	Class room & Other Buildings (4 Mn)	13	2		1	2	8
	Development of School Plant for safe environment (5 Mn)	16	1		2	2	11
D	Primary Learning Resource Centre - Single Storied Buildings	34		1	1	2	30
	Primary Learning Resource Centre - Double Storied Buildings	26	1	2			23
	Primary School Development (Minor Repairs) (21 Cancelled)	514	8		2	3	501
E	Providing Teacher Quarters (21 Cancelled)	141	5	4		4	128
F	Providing Sanitary Facilities (20 Cancelled)	504	12	6	4	7	475
	Providing Water Facilities (42 Cancelled)	173	13	1	1	1	157
G	Providing Electricity	0					
H	Upgrading Estate Schools to Secondary Level - New Construction (1 Cancelled)	15		2	2	1	10
	Upgrading Estate Schools to Secondary Level - Repairs	10				1	9
J	New Construction- Dental Health Facilities	3		1			2
	Renovation - Dental Health Facilities	19	4			1	14
	Total	1870	60	34	45	66	1665